

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT			1 CONTRACT ID CODE Construction	PAGE OF PAGES 1 4
2 AMENDMENT/MODIFICATION NO. A00077	3 EFFECTIVE DATE See Block 16C	4 REQUISITION/ORDER NO. A96-0018-021-C32	5 PROJECT NO. of Application	
8. ISSUED BY CZKNC U.S. Army Engineering & Support Ctr., Huntsville, P.O. Box 1800 Huntsville, AL 35807-4301		7 ADMINISTERED BY (if other than item 6) ANCDF Resident Engineer Office 3580 Morrisville Road Anniston, AL 36201		
8. NAME AND ADDRESS OF CONTRACTOR (No. street, country, State and ZIP Code): Westinghouse Electric Corp. 1425 Wilmer Avenue Anniston, AL 36201			9A. AMENDMENT OF SOLICITATION NO.	
			9B. DATED (SEE ITEM 12)	
			10A. MODIFICATION OF CONTRACT NO. DAAC09-96-C-0018	
			10B. DATED (SEE ITEM 13) 96 Feb 29	
CODE	FACILITY CODE			

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

The above numbered solicitation is amended as set forth in item 14. (The hour and date specified for receipt of Offers is extended. is not extended.)

Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods:
 (a) By completing items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitations and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (if required)
 FY97 PROC- 001X4T
 Contract Amount Increased \$517,500.00. Available Funding Increased \$1,035,000.00.

13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS ~~ORDERS~~
 IT MODIFIES THE CONTRACT ~~ORDER~~ NO. AS DESCRIBED IN ITEM 14.


- A. THIS CHANGE ORDER IS ISSUED PURSUANT TO (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.
 S1.243-0004 - CHANGES
- B. THE ABOVE NUMBERED CONTRACT ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(b).
- C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF _____.
- D. OTHER (Specify type of modification and authority) _____

E. IMPORTANT: Contractor is not. is required to sign this document and return original and _____ copies to the issuing office.

14. DESCRIPTION OF ~~AMENDMENT~~/MODIFICATION (Organized by UCF section headings, including initiation/contract subject matter where feasible.)
 Contract for ANNISTON CHEMICAL DISPOSAL FACILITY at Anniston, Alabama 36201
 AN021icNTP FOR STRUCTURAL STEEL, EXCEPT PFS
 AN052icNTP FOR PFS STRUCTURAL STEEL REVISIONS
 See Page 2.

ORIGINAL

Except as provided herein, all terms and conditions of the document referenced in item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print) HOUSTON TOWNSEND Administrative Contracting Officer	15A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) HOUSTON TOWNSEND Administrative Contracting Officer
15B. CONTRACTOR OFFICE (Signature of person authorized to sign)	15C. DATE SIGNED
15B. UNITED STATES OF AMERICA BY  (Signature of Contracting Officer)	15C. DATE SIGNED 

MODIFICATION OF CONTRACT	DATE SIGNED See Block 16C	PAGE OF PAGES 2 4
---------------------------------	------------------------------	------------------------

Contract No. DAAA09-96-C-0018
Modification No. A00077
Contractor: Westinghouse Electric Corp.
Contract Title: ANNISTON CHEMICAL DISPOSAL FACILITY
Location: Anniston, Alabama 36201

14. DESCRIPTION OF MODIFICATION (CONTINUED)

A. SCOPE OF WORK

ANO23lcNTP FOR STRUCTURAL STEEL, EXCEPT PFS

1. You are directed through issuance of Modification A00077 to proceed with fabrication, delivery, and installation of the affected structural steel revisions outside the limits of the PFS Structure itself as affected by Change Case AN-6-018-0023; PFS Revisions and Acid Wash Deletion. This Notice to Proceed does not include any structural steel within the new PFS structure itself.

1a. You are also directed to proceed with the relocation and installation of all security lighting foundations resulting from Change Case AN-6-018-0023, as shown on Drawing AN-16-E-17.

1b. Issuance of this modification also increases the total Not To Exceed Obligation to the Government as noted below.

2. Contract Modification A00057 authorized the contractor to proceed with the work outlined in ECPs ANAC491DFS and ANAP494PAS. Said modification established a Not to Exceed obligation and Interim Payment Amount of \$75,000.

3. Contract Modification A00064 authorized the contractor to proceed with engineering and shop drawing preparation for two MCC units identified as SPS-MCC-111 and SPS-MCC-112. Said modification established a Not to Exceed Obligation of \$10,000 and provided an interim payment amount of \$7,500.

4. With issuance of this modification, i.e., A00077, the Total Obligation to the Government for Change Case AN-6-018-0023 shall not exceed \$385,000 (\$75,000 [A00057]; \$10,000 [A00064]; \$300,000[A00077]).

AN52lcNTP FOR PAS STRUCTURAL STEEL REVISIONS

1. You are directed to proceed with all work identified as Change Case AN-6-018-0052, PAS Structural Steel Revisions.

1a. Issuance of this modification also increases the total Not to Exceed obligation to the Government as noted below.

2. Contract Modification A00028, suspended fabrication of the structural steel in the PAS area and established a Not To Exceed obligation of \$60,000.

2a. Issuance of Modification A00077 hereby lifts the suspension associated with modification A00028. As stated in modification A00028, all costs associated with the suspension and any additional rework will be settled as part of Change Case AN-6-018-0052.

3. Contract Modification A00039 authorized the contractor to proceed with structural steel engineering and shop drawing preparation, incorporating the applicable design revisions identified as Change Case AN-6-018-0052. Said modification established a Not To Exceed obligation and Interim Payment amount of \$200,000.

4. Contract Modification A00062 authorized the contractor to proceed with fabrication of the revised steel for column Lint A to C in Area 5, and Column Line C to F in Area 3.

STANDARD FORM (REV. 10-83)

Exhibit 7-6*3. UCM- Page 2.

MODIFICATION OF CONTRACT	DATE SIGNED	PAGE OF PAGES	
	See Block 16C	3	4

Contract No. DAAA09-96-C-0018
Modification No. A00077
Contractor: Westinghouse Electric Corp.
Contract Title: ANNISTON CHEMICAL DISPOSAL FACILITY
Location: Anniston, Alabama 36201

14. DESCRIPTION OF MODIFICATION (CONTINUED)

4a. Said modification increased the Not To Exceed obligation by \$90,000 for engineering and shop drawing preparation and established \$375,000 for fabrication, resulting in a net increase of \$465,000.

5. With issuance of this modification, the Total Obligation to the Government for Change Case AN-6-08-0052 shall not exceed \$1,460,000 (\$60,000 [A00028], \$200,000 [A00039], \$465,000 [A00062], \$735,000 [A00077]).

B. CHANGE IN CONTRACT SPECIFICATIONS

No Change.

C. CHANGE IN CONTRACT DRAWINGS

1. The attached list of contract drawings for Change Case Numbers AN-6-018-23 and AN-6-018-52 are hereby incorporated into the contract.

1a. Drawing numbers associated with Change Case AN-6-018-23 will only be used as they relate to structural steel revisions outside the limits of the PFS Structure itself.

1b. In those situations where identical drawing numbers have been issued, the most up date drawing shall be used.

2. Drawing # AN-16-E-17 is also incorporated into this contract as it relates to the relocation and installation of all security lighting foundations associated with CC AN-6-018-23.

D. CHANGE IN CONTRACT PRICE

Total contract price is increased by \$517,500.00.

1. AN0231c -- Contract Modifications A00057 and A00064 established interim payment amounts of \$75,000 and \$7,500 respectively. Contract Modification A00077 increases the interim payment amount by \$150,000; thereby providing a total allowable payment amount of \$232,500, pending definitization of Change Case AN0-6-018-23.

2. AN0521c -- Contract Modifications A00039 and A00062 established interim payment amounts of \$200,000 and \$299,250 respectively. Contract Modification A00077 increases the interim payment amount by \$367,500; thereby providing a total allowable payment amount of \$866,750, pending definitization of Change Case AN0-6-018-0052.

3. Price adjustments for Change Case Numbers AN-6-018-0023 and AN-6-018-0052 will be definitized in separate, subsequent modifications. See Section E (Closing Statement) for respective definitization schedules.

STANDARD FORM (REV. 10-83)

Exhibit 7-6*3. UCM - Page 3.

MODIFICATION OF CONTRACT	DATE SIGNED	PAGE OF PAGES	
	See Block 16C	4	4

Contract No. DAAA09-96-C-0018
Modification No. A00077
Contractor: Westinghouse Electric Corp.
Contract Title: ANNISTON CHEMICAL DISPOSAL FACILITY
Location: Anniston, Alabama 36201

14. DESCRIPTION OF MODIFICATION (CONTINUED)

The following revision shall be made to the pricing schedule.

NEW/ REVISED	ITEM NO.	DESCRIPTION	QUANTITY	UNIT PRICE	CHANGE AMOUNT
Revised	0004AA	Pollution Abatement System (PAS)	1.00	LS	\$517,500.00
				Total	\$517,500.00

E. CHANGE IN CONTRACT TIME

The contract completion date shall remain unchanged by reason of this modification.

The Contractor shall develop a Network Analysis System (NAS) fragnet incorporating the changes identified herein into the construction schedule. Said fragnet shall be prepared in accordance with the terms of the contract and shall be submitted to the Government for review and approval within 10 calendar days from the date of receipt of this modification.

F. CLOSING STATEMENT

1. AN0231c -- You are directed to notify the Contracting Officer at least fifteen days prior to the date you anticipate the obligation to the Government for Change Case AN-6-018-023 will exceed \$385,000. Further direction on how to proceed will be provided to you prior to the anticipated date. Funds may not be available for any work performed which results in costs exceeding the above stated amount.

2. AN0521c -- You are directed to notify the Contracting Officer at least fifteen days prior to the date you anticipate the obligation to the Government for Change Case AN-6-018-0052 will exceed \$1,460,000. Further direction on how to proceed will be provided to you prior to the anticipated date. Funds may not be available for any work performed which results in costs exceeding the above stated amount.

3. AN0231c and AN0521c

3a. The total Not To Exceed amounts stated in this modification, i.e., A00077 for Change Case Numbers AN-6-018-23 and AN-6-018-52, respectively do not necessarily represent the Government's estimate of the cost of the work to be performed. They are merely amounts administratively obligated so that work may proceed. The final negotiated settlement for each change case may be less than the Not To Exceed obligated amounts.

3b. Upon mutual agreement thereto, adjustments to the contract amount and contract duration; if applicable and adequately justified, will be addressed in separate, supplemental agreements.

3c. The following definitization schedules have been established for Change Case Numbers AN-6-018-23 and AN-6-018-52:

	CC 23	CC 52
Issue Request for Proposal	Completed	Completed
Receive Contractor's Proposal	15 Jul 98	20 Jul 98
Prepare Technical/Cost Analysis	17 Aug 98	30 Jul 98
Prepare POM	20 Aug 98	17 Aug 98
Conduct Negotiations	31 Aug 98	25 Aug 98
Prepare PNM	15 Sep 98	04 Sep 98
Permit Approval	28 Oct 98	N/A
Execute Definitization Modification	06 Nov 98	16 Sep 98

STANDARD FORM (REV. 10-83)

Exhibit 7-6*3. UCM - Page 4.